

Wittman Regional Airport Oshkosh

Runway Reconstruction Update

Update 5

May 2, 2008

Construction this week

Work continues ahead of schedule. No small feat when one considers the unusual April weather we have experienced.

- Placement and approval of base course completed.
- Edge drain installation completed.
- Electrical ducts were installed throughout the project.
- Storm sewer work continued.

Next week's work

- Complete compaction of base course.
- Complete electrical duct installation.
- Complete storm sewer installation.
- Grade and place topsoil in safety areas.
- Mark (paint) Phase I pavement.

Future schedule

- May 7 – Trimming of base course (paving prep)
- May 7 – Pre-pave meeting
- May 12 – Paving commences



Runway 27 REIL stands ready to assist pilots in locating the runway.



Old storm sewer basin and edge drains await collection.